

# APS Upgrade Project Update



## **Stuart Henderson**

Director, APS Upgrade Project  
Argonne National Laboratory

All Hands Meeting  
December 14, 2016

# APS Upgrade CD-3B Approval

**Advanced Photon Source Upgrade  
At Argonne National Laboratory  
CD-3B ESAAB – Equivalent Review**

**Approval:**

Based on the information presented above and at this review, Critical Decision-3B, Approve Long Lead Procurement, is approved for APS-U.

*Franklin M. Orr, Jr.*

Franklin M. Orr, Jr., Project Management Executive  
Under Secretary for Science and Energy

*10/6/2016*

Date

# CD-3B Strategy


**Our overarching goal: Timely completion of the Project within an extremely competitive environment, while minimizing risk**

- APS-U received long-lead procurement (LLP) authority for a set of advance procurements to be let in FY17-19
- CD-3B approval provides the Project with the means to:
  - Relieve critical path
  - Reduce/mitigate risks.
  - Maximize flexibility with respect to funding
- LLP Plan totals \$89M including contingency
  - Accelerator scope: magnets and support structure, power supplies, vacuum systems, diagnostics hardware etc.
  - Experimental facilities scope: initiate early buildout of a beamline, optical components, etc.
  - Front-end/ID scope: Front-end components (glidcop), ID vacuum chambers, magnetic structures


# APS Upgrade Project Funding

- Administration's Request was for \$20M in FY17, flat w.r.t. prior years
- Senate appropriations (passed) had \$50M for APS-U in FY17
- House markup (not passed) included \$35M for APS-U
- Continuing Resolution holds APS-U funding flat through late April
- Strong support within DOE:
  - Littlewood, Streiffer, Henderson met with Steve Binkley, DOE Deputy Director for Science Programs

# APS Upgrade Project Schedule



# Path to CD-2



# Key Decisions: Accelerator

## Accelerator Lattice Finalization

- We are adopting a higher-performing “41-pm reverse-bend lattice”
  - ~60% brighter than 67-pm lattice
- Good bang for the buck: little difference between new and previous nominal 67-pm lattice in terms of technical implications and cost

## Storage Ring RF System

- Short lifetime in timing-mode motivated consideration of a lower-frequency RF system.
- A low-frequency rf (LFRF) system produces longer bunches which reduces detrimental effects
- Completed full analysis of scientific impact, technical, cost, schedule implications
- Bottom line: We are sticking with our baseline plan to use the existing 352 MHz system

# Selected Beamline Proposals


Name	Title	Technique
CHEX	Coherent High-Energy X-ray Sector for In Situ Science	<i>In situ</i> , surface high-energy coherent scattering
Polar	Polarization modulation spectroscopy	Magnetic spectroscopy
HEXM	A High-Energy X-ray Microscope	High-energy microscopies & CDI
SAXPCS	Development of a Small-Angle X-ray Photon Correlation Spectroscopy Beamline for Studying Dynamics in Soft Matter	Small-angle XPCS
WAXPCS	Wide-Angle X-Ray Photon Correlation Spectroscopy and Time-Resolved Coherent X-Ray Scattering Beamline	Wide-angle XPCS
Ptycho	PtychoProbe	Ultimate resolution, forward scattering ptychography/spectromicroscopy
InSitu	In Situ Nanoprobe Beamline	<i>In situ</i> , forward scattering ptychography/spectromicroscopy Long working distances
CSSI	Coherent Surface Scattering Imaging Beamline for Unraveling Mesoscopic Spatial-Temporal Correlations	Coherent GISAXS, XPCS
Atomic	Atomic – A beamline for extremely high resolution coherent imaging of atomistic structures	Diffraction microscopy & CDI Bragg CDI
3DNano	3D Micro & Nano Diffraction	Upgrade of current 34-ID



# Key Decision: Beamline Roadmap

- Selected proposals contain two long beamlines that will extend beyond the Experiment Hall floor
  - None currently at the APS, yet common feature at ESRF, NSLS-II, Spring-8, Diamond, etc.
- Assignment of selected proposed beamlines to sectors is complex
  - Budget constraints
  - Impact on existing programs
  - Reuse of equipment
  - XSD, CAT strategic plans
  - Logistical factors: LOMs, environmental impact, roads, utilities, etc...
- Working Committee composed of APS and APS-U management considered options, selected a preferred option
- Long beamlines at Sectors 19 & 20 preferred
- Full roadmap analysis presented by J. Lang at *APS-U Forum* last week
- Conversations have been initiated with impacted sectors and programs
- APS SAC and ESAC have endorsed proposed plan

# Long Beamlines – Sectors 19 & 20 Scenario



## SITE CONSIDERATIONS EVALUATION

BEAM LINES	TOPO	SOILS & FOUN.D.	ROADWAY DISRUPTION	LOST PARKING	UTILITIES (scale 1-20)	NATURAL RESOURCES	STORM WATER DETENTION	RING ACCES.	LOM RECONFIG	LOM SUPPORT	BUILDING 400 SUPPORT	OVERALL SCORE
19+20	8 **	7	10	5	12	10	6	5 (elec panel)	6	8	6	83

\* Approximately 2' drop and/or gain in elevation

Scale: 1-10, 1 being the least desirable

# Beamline Enhancements

- In addition to the new beamlines, APS-U includes a program of enhancements to all other beamlines
- Enhancement funds will be distributed according to need and best use
  1. Ensure x-ray optics and other beamline instrumentation function, at a minimum, as well under upgraded source conditions as they do with the current source “Do no harm” (**non-discretionary**)
  2. Upgrade current beamlines (sources, optics, vibration isolation, sample environment, end-station instrumentation, etc.) to take advantage of the ultra-low emittance delivered by the MBA lattice (**discretionary**)
- Process for Discretionary Enhancements
  - Call for proposals to be issued this year
  - Proposals are reviewed and prioritized by *ad hoc* committee
  - Prioritized list vetted by SAC and ESAC
  - Top proposals (limited by funding) incorporated into APS-U Project and the remainder held for possible funding with contingency
  - Complete process late-Spring/Summer of 2017 for inclusion in Project plan before the CD-2 review

# Next Steps: Timeline to CD-2

- November
  - Complete beamline roadmapping
  - SAC Meeting Nov. 9-10
  - Complete Lattice Selection
  - Finalize RF decision
- December
  - ESAC Meeting Dec. 1-2
  - Mini-MAC Meeting week of Dec. 12
  - Issue Enhancements call for proposals
- January
  - Begin follow-up prelim design reviews (as needed)
- February
  - Begin full EVMS to have 3 months of data for CD2 review (tied to CD-2 date)
  - Work plan based on funding profile
- March
  - Complete ES&H/QA doc updates
  - Specification/interface docs
  - DOE Review (placeholder)
- April
  - Complete Draft Preliminary Design Report for MAC/ESAC Review
- May
  - Complete Preliminary Design Report
- June
  - Director's Review
- July
  - Finalize documents for DOE Review
- August
  - DOE Review

# Finally

- Thanks again for all your hard work that has brought us to this point
- Thanks to the user community for the engagement and support
  - **Your support is essential for our moving ahead!**
- We have a lot of work ahead
- I'm confident that together, we can make APS-U a reality

***Thank You!***