

# SPX Project Overview and Status

Ali Nassiri

SPX Study Mini-Workshop

July 18-21, 2011 – Argonne National Laboratory




# Outline

- Scope
- Expected performance
- Major challenges
- SPX0
- Highlights and Status



# SPX Scope




**Scope : 2 MV deflecting voltage, ~2ps (FWHM) x-ray pulses**



**Long Term Goal: 4 MV deflecting voltage, ~1ps (FWHM) x-ray pulses  
Requires 8 cavities per sector**

<sup>1</sup> A. Zholents et al., NIM A 425, 385 (1999).

# Sector 5/7



# Expected Performance Parameters\*

Parameter	Scope Goal	Long -Term Goal
Pulse duration (central 70% of beam)	2 ps	1 ps
Pulse duration fluctuation	10%	10%
Pulse intensity fluctuation	10%	1%
Pulse timing jitter (fraction of pulse duration)	10%	10%
Max. vertical emittance outside SPX zone	50 pm	50 pm
Vertical emittance variation outside SPX zone	10%	10%
Rms beam motion outside SPX zone (as fraction of beam size/divergence)	10%	10%

Parameter	2 MV Scope Goal Rms value	Driving Requirements
Common mode voltage amplitude variation	1%	Keep intensity and pulse length variation under 1% rms
Common mode phase variation	4.0 deg	Keep intensity variation under 1% rms
Voltage amplitude mismatch error between sectors	1.1%	Keep rms emittance variation outside SPX under 10% of normal 40 pm
Voltage phase mismatch error between sectors	0.18 deg	Keep rms beam motion outside of SPX under 10% of beam size/divergence

\*Sajaev, Borland, Emery, Nassiri, Physics Requirement Document


# Major Technical Challenges

- LOM/HOM dampers
  - Damping materials issues
  - High heat load in LOM
  - Broad-band rf window option
- Precision cavity alignment ( 100  $\mu\text{m}$ )
  - Can it be relaxed? Implications on other systems
- Meeting vertical compliance of cavities interconnect bellows
  - Low-loss formed bellow vs. shielded bellow
    - Particulate generation of shielded bellows
      - KEK and DAFNE designs
- Achieving 0.18 rms sector-to-sector differential phase spec
- Design and implementation of rf and optical tilt monitors
  - X-band cavity BPM
    - Damping of LOMs and HOMs outside deflecting zone
  - Diamond x-ray fluorescence




# SPX0 Goal

- Demonstrate proof of concept
  - System is too complex and untested
  - Learn as much as possible as how will this would work in storage ring
- Identify and mitigate technical risks
  - Risk on operation impacting users
  - Validating LOM/HOM damping with beam
    - Assessing performance
      - Thermal load and mechanical integrity of SiC
      - Safety margin
- Understand all possible operating modes with 2-cavity system
- Assess the effects of operating the cavities detuned
- Assess heating and impedance effects at 80K and 300K
- Test and ring out technical systems
  - LLRF controllers
  - Control of beam offset and cavities vertical misalignment
  - Beam loading and rf power management



# Highlights - Cavity

- Mark I cavity tests performed at JLab. It meets rf performance with 10% safety margin on deflecting voltage.





## Highlights - Cavity


- Fabrication and preliminary test of Mark II cavity has been completed at JLab. Mark II cavity reached a surface magnetic field of 120 mT ( 0.5 MV) with  $Q_0 \sim 5 \times 10^8$ .



- More tests are planned in July.



# Highlights - cavity system

- Down selected JLab-style scissor jack tuner scaled to SPX cavity
- Active cavity alignment scheme
  - Mockup test at JLAB promising
- Designed cavity helium vessel that is compatible with both Mark I and Mark II cavities








# Highlights - bellows

- Investigation of bellows
  - Shielded bellow (KEK and DAFNE)
  - Formed bellow ( shallow convolution, possibly cooled)
- Five bellows will be required for the 4 cavity cryomodule
  - Three interconnect bellows (between cavities)
  - Two warm to cold transition bellows (end cavities)
- Bellows must allow for thermal contraction of the string and active alignment of individual cavities
- Issues are vertical movement compliance and particulate generation
- Plan is being developed to test bellows in the storage ring before SPX0 installation.




# Highlights - dampers

- 4-wedge HOM damper is broadband to 8 GHz.
- LOM double window uses two WR340 pillbox window assemblies.
- Window assembly transitions from the cavity with an 80mm taper.
- Dampers tests are planed
  - RF and thermal
  - Particulates




# Highlights - Conceptual Design Strategy (CDS)



# Highlights -CDS: Differential Specs

- Orbit Feedback System provides long-term stability ...
  - via Beam Position Monitor (BPM) Array 2 sets differential phase < 100(200) Hz
  - via Residual Tilt Monitors sets differential amplitude < 100(200) Hz
- LLRF System on its own > 10 Hz
  - 10 Hz – 100(200) Hz overlap with Orbit Feedback




**BPM Array 2:** sets phase of Sector 7

**Residual Tilt Monitors:** sets amplitude of Sector 7

# Highlights - CDS: Common Mode Specs

- Main storage ring rf used to lock beam to master osc. via Beam Arrival Time diagnostic
- SPX follows master oscillator, orbit feedback...
  - via BPM Array 1 sets common mode phase < 100(200) Hz
  - via Intersector Tilt Monitor sets common mode amp < 100(200) Hz
  - LLRF on its own > 10 Hz



**BPM Array 1:** sets phase of Sector 5

**BPM Array 2:** sets phase of Sector 7


**Intersector Tilt Monitor:** sets amplitude of Sector 5

**Residual Tilt Monitors:** sets amplitude of Sector 7

**Beam Arrival Time Monitor:** sets phase of Main Storage Ring RF



# Highlights CDS: Possible Phase Stable Fiber Distribution






# Highlights

## ■ LLRF

- LBNL Collaboration – Phase I ( joint with timing/synchronization)
  - Differential stability of two high-Q cavity emulators
  - Production of LLRF4 based controllers to support SPX R&D
- LBNL Collaboration – Phase II
  - Demonstration of timing/synchronization concepts between rf cavity and user laser



## ■ Diagnostics

- Will need new types of diagnostics
  - Ongoing R&D on optical, rf tilt monitors, and beam size monitors




# Highlights Cryogenics and Cavity/Cryostat test @PHY

- New infrastructure is available
  - New 2.5g/s vacuum pump
  - Crogenics instrumentation
  - New JYHX feedcan and neck insert for a 24" dewar and new transfer lines
  - Vertical tests of single “bare cavity” in modified PHY 24" LHe vessel
  - Single “dressed cavity” V/H tests in modified PHY Tc2 vessel
- A draft technical specifications document for SPX cryoplant has been prepared.
  - Plan for an early procurement



Cave platform showing 24" dewar with feedbox (left) and cryoplant connection box (lower right)

# Timeline



# Looking Ahead

- Cavity down select
- Fabrication of 3<sup>rd</sup> cavity
- Tuner prototyping
- Cavity active alignment
- SiC material test and characterization
- Design and in-ring test of a formed bellow
- Design and testing of a wideband rf window for LOM WG
- Completion of two high-Q emulators test
- Develop diagnostics for SPX0

